

**WEST HANOVER TOWNSHIP AUTHORITY**  
**STATUS OF APPROVED MS4 STORMWATER PROJECTS**  
**As of October 26, 2020 (dr)**

<b>Project</b>	<b>Description</b>	<b>Status</b>	<b>Budgeted</b>	<b>Actual Cost</b>	<b>Comments</b>
	<b>2020 projects</b>				
2020PW 1	Pheasant Rd	completed	\$2,762.80	\$2,762.80	<b>1</b>
2020PW 2	Farmdale & Candlewood	pending	\$25,451.64	\$0.00	<b>2</b>
2020PW 3	Manor & Jonestown	pending	\$24,831.64	\$0.00	<b>2</b>
2020PW 4	Rauch St	completed	\$4,016.32	\$2,397.42	<b>3</b>
2020PW 5	UG SW pipe exposed	completed	-	\$402.12	<b>3</b>
2020PW 6	S.Hollow R.UG SW	completed	\$2,246.08	\$2,246.08	<b>3</b>
2020PW7	Piketown Road	completed	\$4,679.78	\$4,679.78	<b>3</b>
2020PW8	Piketown Road	completed	\$4,079.78	\$4,079.78	<b>3</b>
2020PW9	Drain Cleaning	completed			<b>8</b>
	<b>Total Project expenses:</b>		<b>\$68,068.04</b>	<b>\$16,567.98</b>	
<b>Comment Legend :</b>					
1. Culvert pipe replacement (existing location)			6. Study for future project (s)		
2. New culvert pipes, inlet boxes (new installation)			7. MS4 survey/mapping upgrade for operations		
3. Emergency repair			8. General Maintenance		
4. Streambank Stabilization / Riparian Buffer project					
5. Stormwater BMP / Parking lot			* indicates new project		

may not be complete, transfer to 2021